

Kit Number	Start Date	Start Time	End Date	End Time	Temp	Facility	Building	Room	Result	Variance	Analysis Date	%Moisture
7191856	2017-12-11	9:00 am	2017-12-13	8:00 am	70	DCSD-CVMS	A	1F	3.3	0.3	2017-12-14	2.8
7191857	2017-12-11	9:00 am	2017-12-13	8:00 am	70	DCSD-CVMS	A	1D	2.7	0.3	2017-12-14	2
7191858	2017-12-11	9:00 am	2017-12-13	8:00 am	70	DCSD-CVMS	A	1C	2.6	0.3	2017-12-14	2.8
7191859	2017-12-11	9:00 am	2017-12-13	8:00 am	70	DCSD-CVMS	A	1B	2.6	0.3	2017-12-14	2
7191860	2017-12-11	9:00 am	2017-12-13	8:00 am	70	DCSD-CVMS	A	1A	2.7	0.3	2017-12-14	2.8
7191861	2017-12-11	9:00 am	2017-12-13	8:00 am	70	DCSD-CVMS	A	1E	3	0.3	2017-12-14	2
7191862	2017-12-11	9:00 am	2017-12-13	8:00 am	70	DCSD-CVMS	A	RECEPTIONIST	1.7	0.3	2017-12-14	2.8
7191863	2017-12-11	9:00 am	2017-12-13	8:00 am	70	DCSD-CVMS	A	COMMON AREA	2.2	0.3	2017-12-14	2.8
7191864	2017-12-11	9:00 am	2017-12-13	8:00 am	70	DCSD-CVMS	A	3A	2.8	0.3	2017-12-14	2
7191865	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	3B	2.4	0.3	2017-12-14	2.8
7191866	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	5A	2.5	0.3	2017-12-14	2
7191867	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	5	2.5	0.3	2017-12-14	2.8
7191868	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	5A	< 0.3	0.2	2017-12-14	2.8
7191869	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	7 ART	3	0.3	2017-12-14	2.8
7191870	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	4	2.4	0.3	2017-12-14	2.8
7191871	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	6	3.5	0.3	2017-12-14	3.6
7191872	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	8	2.6	0.3	2017-12-14	3.6
7191873	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	2 STORAGE	2	0.3	2017-12-14	2.8
7191874	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	10	2	0.3	2017-12-14	3.6
7191875	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	9	2.7	0.3	2017-12-14	3.6
7191876	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	11	3.2	0.3	2017-12-14	2.8
7191877	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	12	2.6	0.3	2017-12-14	2.8
7191878	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	13	2.5	0.3	2017-12-14	2.8
7191879	2017-12-11	9:00 am	2017-12-13	9:00 am	70	DCSD-CVMS	A	14	3.5	0.3	2017-12-14	2.8
7191880	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	A	15	3.9	0.3	2017-12-14	3.6
7191881	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	A	16	7.5	0.4	2017-12-14	2.8
7191882	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	GYM A133	2.4	0.3	2017-12-14	3.6
7191883	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	OFFICE 21	2.2	0.3	2017-12-14	3.6
7191884	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	22A OFFICE	8	0.4	2017-12-14	2.8
7191885	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	22B OFFICE	2.5	0.3	2017-12-14	2.8
7191886	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	22	3.2	0.3	2017-12-14	2.8
7191887	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	23	2.9	0.3	2017-12-14	4.5
7191888	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	24	6.1	0.4	2017-12-14	3.6
7191889	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	25	7.9	0.4	2017-12-14	3.6
7191890	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	26	2.6	0.3	2017-12-14	2
7191891	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	28	4.9	0.4	2017-12-14	2.8
7191892	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	27	4	0.3	2017-12-14	2.8
7191893	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	27	< 0.3	0.2	2017-12-14	3.6
7191894	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B	29	5	0.4	2017-12-14	3.6

7191895	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B		33	1.4	0.3	2017-12-14	2.8
7191896	2017-12-11	10:00 am	2017-12-13	10:00 am	70	DCSD-CVMS	B		31	1.4	0.3	2017-12-14	2.9

RETEST

Kit Number	Start Date	Start Time	End Date	End Time	Temp	Facility	Building	Room	Result	Variance	Analysis Date	%Moisture
7191897	1/29/2018	8:00 AM	1/31/2018	8:00 AM	70	CVMS	A HALL	16	1.9	0.3	2/1/2018	4.3
7191898	1/29/2018	8:00 AM	1/31/2018	8:00 AM	70	CVMS	B HALL	29	2.4	0.3	2/1/2018	5.2
7191899	1/29/2018	8:00 AM	1/31/2018	8:00 AM	70	CVMS	B HALL	27	2.2	0.3	2/1/2018	5.2
7191900	1/29/2018	8:00 AM	1/31/2018	8:00 AM	70	CVMS	B HALL	25	4.4	0.4	2/1/2018	4.4
7191901	1/29/2018	8:00 AM	1/31/2018	8:00 AM	70	CVMS	B HALL	28	3.1	0.3	2/1/2018	4.4
7191902	1/29/2018	8:00 AM	1/31/2018	8:00 AM	70	CVMS	B HALL	26	1.6	0.3	2/1/2018	5.1
7191903	1/29/2018	8:00 AM	1/31/2018	8:00 AM	70	CVMS	B HALL	24	3.5	0.4	2/1/2018	4.4
7191905	1/29/2018	8:00 AM	1/31/2018	8:00 AM	70	CVMS	B HALL	20	3	0.3	2/1/2018	4.4

CVMS was tested for Radon following a major reconstruction as per DCSD protocol. The initial test showed several rooms with a reading higher than 4.0 pCi/L HVAC adjustments were made and retested. Room 25 showed results higher than 4.0 pCi/L, and further HVAC adjustments were made. The results were confirmed lower than 4.0 pCi/L (actual reading 3.9 pCi/L) using a continuous Radon monitor. There is no need for any additional mitigation efforts at this time, And the room will be tested during the annual 2018-2019 winter closed-conditions testing per DCSD protocol